



Performance and Audit Scrutiny Committee 25 October 2010

Corporate Risk Register Quarterly Monitoring Report

SUMMARY

The quarterly risk register is updated by the Strategic Risk Management Group, and reviewed by Management Team and Corporate Management Team.

Two new risks have been added to the register in this quarter:

- Risk 50: Apex Operational
- Risk 51: Vibrancy of Bury Town Centre.

Both of these risks have appeared before under different titles. Given that the Apex is complete, it was thought sensible to split out the capital (ie., building) risk from the operational risk.

The previous risk regarding the town centre was linked very much to the Cattle Market Development, and the Strategic Risk Management Group consider that the risk is no longer focused so specifically on the impact of the construction of ARC, but on the vibrancy of BSE town centre as a whole.

One risk has been closed:

- Risk 11, Cattle Market Development. See above for the explanation as to why this risk has closed.

A number of residual risk colours have changed:

- Risk 10: The Apex Capital, has moved from red to amber (reflecting the completion of the building).
- Risk 34: Emergency Situations & LA Response, has moved from green to amber (reflecting advice given to the Council from Suffolk Resilience Forum).
- Risk 45: Provision of sites for gypsy and traveller communities, has moved from amber to red, given the possible eviction of a large site in Essex, and the possible impact that this may have on the Council.

PURPOSE OF THE REPORT

Members are invited to scrutinise this quarterly update of the Council's Corporate Risk Register, and to refer any major issues requiring attention to the Cabinet.

Contact Details **Chairman**

Name John Hale
Telephone 01359 221141
E-mail john.hale@stedsbc.gov.uk

Chief Finance Officer

Liz Watts
01284 757252
liz.watts@stedsbc.gov.uk

St Edmundsbury Borough Council Risk Register 2009/10

ID	Date risk was added to register	Type	Current Owner	Title	P	I	Inherent Risk	Description - What are we trying to avoid?	Summary of Actions - What we are doing to prevent it.	Who	Start date	Completion date	P	I	Residual Risk
1	10/10/05	Operational	G Rivers	Performance Management	4	3	12	Risk of individual services having below par performance levels.	1) Performance and Audit Scrutiny Committee (P&AS) receive details of variances in performance through National and Key Performance Indicators reports 2) Embedded monitoring and performance management culture and processes. 3) Improving performance central to Corporate Plan, running from Corporate Priorities down through Service Plans to PDR's for individual members of staff. 4) Consistent and regular communications to staff as performance management, PDR etc 5) Performance Management Group established at a corporate level	Davina Howes Louise Hammond CEO/CDs Marianne Hlland Louise Hammond	ongoing ongoing ongoing ongoing Sep-09	ongoing ongoing ongoing ongoing ongoing	1	3	3
2	10/10/05	Operational	G Rivers	Service Delivery Method, including the move towards Shared Services	3	4	12	Service delivery methods do not meet (customer needs or expectations with potential to damage Council's reputation; customer expectations may need to be more carefully managed in new financial climate); new shared services fail to deliver savings in required time scale or maintain quality; excessive demands on staff time; morale impact on staff going through change.	1) All services changes to be driven from a customer perspective and based on a true understanding of the nature of demand and way of meeting customers needs. 2) Ensure that where changes are proposed robust plans are in place for implementation 3) Equality assessments are always undertaken. 4) All changes are financially appraised to ensure that they are deliverable. 5) Clear and consistent public communications to explain changes to services and establish realistic expectations of service levels. 6) Joint working with Suffolk CC on some areas of service integration 7) Preferred partner status established with Forest Heath and Project Manager and project structures and processes now in place. 8) Business cases being developed in a number of areas.	CEO/CDs CEO/CDs Davina Howes CEO/CDs Marianne Hlland CEO/CDs CEO CEO/CDs	ongoing ongoing ongoing ongoing ongoing ongoing Dec-09 Mar-10	ongoing ongoing ongoing ongoing ongoing ongoing ongoing ongoing	3	3	9
3	10/10/05	People, Financial, Reputational	A Wilson	West Suffolk House - (Capital Works) RISK CLOSED JAN 2010	0	0	0	For staff, partners and public need to ensure that West Suffolk House (WSH) is delivered on time and on budget.	1) Final business plan is agreed 2) Joint governance structures in place. 3) Use of SEBC project management process and gateway procedures. 4) Completion and occupancy took place in March/April 2009. 5) Snagging issues and reconciliation of final account to be completed. 6) Contingency increased and steps taken to minimise final outcome.	Alex Wilson Ivan Sams Ivan Sams Alex Wilson Ivan Sams Alex Wilson	2007 2007 2007 Mar-09 Apr-09 Jan-09	Apr-09 ongoing Apr-09 Dec-09 Dec-09	0	0	0
4	25/6/08	Operational, People	CEO/CDs	West Suffolk House (Operations) RISK CLOSED APRIL 2010	0	0	0	Need to ensure that project achieves proposed aims and new working styles are fully embedded to achieve high levels of performance, and service integration.	1) Joint working with Suffolk CC on service integration 2) Link to wider service integration agenda. 3) Identification of workforce needs. 4) Staff survey completed and follow up list of actions agreed. 5) Building user group established; first meeting held in July 09.	CEO/CDs CEO/CDs Louise Hammond Louise Hammond Ivan Sams	ongoing ongoing ongoing Jun-09 Jul-09	ongoing ongoing ongoing ongoing ongoing	0	0	0

St Edmundsbury Borough Council Risk Register 2009/10

ID	Date risk was added to register	Type	Current Owner	Title	P	I	Inherent Risk	Description - What are we trying to avoid?	Summary of Actions - What we are doing to prevent it.	Who	Start date	Completion date	P	I	Residual Risk
									6) Staff 'Getting to know you' event to support integration within teams across two authorities in WSH	Marianne Hulland	Jun-09	Jun-09			
									7) Regular joint communications to SCC and SEBC staff. Including joint staff briefings.	Marianne Hulland	ongoing	ongoing			
5	10/10/05	Operational, information	L Watts	Transformational government, electronic customer transactions and communication.	3	2	6	Risk of non delivery of customer services by new or different methods, e.g. access on line and transformational government. Risk that departments and public do not buy into changes and ICT investment is not fully utilised.	1) Progress monitoring by Project Board. 2) Integrated ICT operational in West Suffolk House. 3) Continue to work to maximise the investment in ICT. 4) Migration to full electronic payment system, including direct debits online 5) Connection to Government Secure Network complete 6) e-learning module rolled out to staff to increase awareness of ICT security issues. 7) External communication to raise awareness of transactions available on the website	CEO/CDs Chris Woodhouse Chris Woodhouse Chris Woodhouse Chris Woodhouse Chris Woodhouse Maro Hulland	ongoing ongoing ongoing ongoing Apr-09 Jun-09 ongoing	Dec-09 Jun-09 ongoing tbc Oct-09 Sep-09 ongoing	1	2	2
6	10/10/05	Financial	S Pell	Refurbishment of BSE Leisure centre	3	4	12	Ensure that closure is brought to the BSE Leisure Centre rebuild and that the final account is finalised	1) Snagging issues and reconciliation of final account being completed. 2) Possible Arbitration	Ivan Sams Ivan Sams	ongoing Sep-09	Sep-10 Dec-10	2	4	8
7	10/10/05	Strategic, Missed opportunity	G Rivers	Community priorities	3	3	9	Possible failure to deliver on Cabinet commitments due to lack of clarity around priorities. Missing the opportunities to influence the work of partners, LSP LAA delivery partnerships etc to take on board cabinet priorities.	1) Ensure that administration have clear set of priorities 2) Focused set of Cabinet Commitments (immediate priorities) 3) Strong links between commitments, Corporate Plan and Community Strategy. 4) For the longer term extensive community and partner involvement in the development of services and implementation of masterplans for BSE, HH and Rural areas. Consultation with public and partners on strategies and projects. 5) Use of Suffolk Speaks 6) Ensure SEBC has appropriate representation on delivery and partnership boards. 7) Management Restructure - moved resources into Neighbourhood Development to support community process.	Geoff Rivers Geoff Rivers Geoff Rivers Heads of Service Davina Howes Geoff Rivers Cathy Manning	ongoing ongoing ongoing ongoing ongoing ongoing Jul-09	ongoing ongoing ongoing ongoing ongoing ongoing Sep-09	1	4	4
8	14/6/07	Strategic, Operational, Reputational	A Wilson	Commitment to Rural areas	2	4	8	Failure to deliver on political and public commitments in rural areas as promised by administration.	1) Updated 2008/11 Rural action plan has been adopted and is subject to biannual scrutiny. 2) Capital and Revenue allocation, to promote grant aid for minor works. 3) Rural Area Working Party established to mirror the work of the Bury and Haverhill Working Parties. 4) Regular communication to rural areas on relevant issues.	Kirsty Pitwood Liz Watts Alex Wilson Marianne Hulland / Alex Wilson	ongoing ongoing Oct-09 ongoing	ongoing ongoing ongoing ongoing	1	4	4

St Edmundsbury Borough Council Risk Register 2009/10

ID	Date risk was added to register	Type	Current Owner	Title	P	I	Inherent Risk	Description - What are we trying to avoid?	Summary of Actions - What we are doing to prevent it.	Who	Start date	Completion date	P	I	Residual Risk
10	26/9/08	Reputational Operational, Financial	S Pell/A Wilson	The Apex (Capital)	4	4	16	Risks associated with increased costs and time delay, or failure to deliver a successful operational public building to satisfy the needs of residents and users.	1) Use of Project Management Process for each element with regular Project Status Reports. 2) Regular updates to Venue Working Party on financial and delivery issues. 3) Commissioning and handover plan being developed and monitored 4) Capital budget being monitored and issue reported. Shell and core account now closed.	Mark Walsh	ongoing	Dec-10	2	4	8
11	26/9/08	Reputational Strategic	S Pell	Cattle market Development (Public interface) RISK CLOSED SEPTEMBER 2010 - SEE NEW RISK # 51	0	0	0	Perceived potential threat to existing historic town centre and failure to construct new link.	1) Proactive publicity campaign in place to promote the whole of Bury St Edmunds town centre through Town Centre Management. 2) Some refurbishment works already complete on Market Thoroughfare 3) Review of car parking and working with Suffolk County Council on potential park and ride facilities now complete 4) Monitoring of empty shops in existing town centre as result of opening of Arc and economic downturn. 5) Temporary park and ride provided when necessary. 6) Close working with St John's Street Traders 7) Link not proceeding but land at School Yard and Apex 1st Floor secured in settlement deal.	Andrea Mayley Sandra Pell Sandra Pell Andrea Mayley Ivan Sams Patsy Dell Joy Bowes	ongoing ongoing ongoing ongoing ongoing ongoing Apr-10	ongoing ongoing complete ongoing ongoing ongoing Jun-10	0	0	0
12	10/10/05	Strategic, Operational, Reputational	G Rivers	Commitment to Haverhill	2	3	6	Failure to co-ordinate the delivery of the remaining political and public commitments in Haverhill and to capture deliverable aspirations for HH in the new HH masterplan	1) Specific Cabinet Commitments with key activities reviewed annually. 2) Haverhill priorities specified in Capital Programme - £5.8m for Leisure Centre, £1.2m for Community Football and £0.4m for environmental improvements. 3) Designated Portfolio Holder working with a cross-party Cabinet Working Party which has close links with the local community and partners. 4) Refurbishment of Leisure Centre Queens Street area 5) Working with Primary Care Trust (PCT) following Planning approval to facilitate site for temporary surgery. 6) Maintain regular communication between partners in Haverhill and with public. 7) Working in Partnership to support the 6th Form Education Project 8) HH office possible relocation or colocation to improve the use of this asset. 9) Haverhill now a focus for SCC Total Place work.	Geoff Rivers Geoff Rivers Anne Gower Ivan Sams Patsy Dell Marianne Hulland Geoff Rivers Geoff Rivers Geoff Rivers	ongoing ongoing Oct-09 ongoing ongoing ongoing ongoing ongoing Sep-09 Jan-10	May Annual Council Apr-11 ongoing complete ongoing ongoing ongoing Apr-11 ongoing	1	3	3
13	10/10/05	Operational, Financial	G Rivers	Unacceptable increases in Council Tax RISK CLOSED JULY 10 , DUE TO GOVERNMENT ANNOUNCEMENT TO FREEZE COUNCIL TAX. KNOCK ON RISK SET OUT IN NEW RISK 49	0	0	0	Conflicting pressures to limit Council Tax increases to low or very low levels whilst maintaining acceptable levels of service. Government grant to 2018 likely to be severely cut.	1) Medium Term Financial Strategy used to identify longer term financial issues. 2) Early start made on DRIVE 7 and 8 (11/12 and 12/13). 3) Use of reserves to reduce impact on Council Tax. 4) Use of Suffolk Speaks to engage with residents on setting priorities and Council Tax spending. 5) Zero increase for 09/10 implemented	L Watts L Watts L Watts Davina Howes L Watts	ongoing Feb-10 Sep-08 ongoing Jan-09	ongoing Jan-11 Apr-09 ongoing Feb-09	0	0	0

St Edmundsbury Borough Council Risk Register 2009/10

ID	Date risk was added to register	Type	Current Owner	Title	P	I	Inherent Risk	Description - What are we trying to avoid?	Summary of Actions - What we are doing to prevent it.	Who	Start date	Completion date	P	I	Residual Risk
									6) Public communication to explain budget setting process and financial pressures.	Marianne Hullah	annually	ongoing			
									7) Commitment across Suffolk to explore closer working relationships or shared services	Geoff Rivers	Jul-09	ongoing			
14	10/10/05	Community	G Rivers	Local Authority Leadership Role	3	3	9	Failure to perform the new community leadership role for Local Authorities, promoting the 'Big Society' locally	1) Active role in, and support of Local Strategic Partnership (West Suffolk and Suffolk) and Local Area Agreement for Suffolk, expressed in Community Strategies for WSLSP and SSP. 2) Development of masterplans for BSE, HH and rural areas, which identify who we need to work with to deliver the aspirations of community and access to funding. Link to the LDF development work. 3) Development of Key Strategies, e.g. masterplans, Housing Strategy etc. 4) Close working with partners on joint projects, e.g. waste management, WSH. 5) Equalities framework and commitment to diversity. 6) Use of Suffolk Speaks and youth engagement. 7) External scrutiny activity. 8) Lives we Lead public sector leadership programme starting to produce tangible results. Regional funding for leadership. 9) WSLSP currently reviewing its community strategy to reflect the needs of the local communities. 10) Internal and external communications at appropriate times to engage public and staff. 11) Ensuring emerging policy on the Big Society is supported through local communities	Cathy Manning Davina Howes / Patsy Dell / Cathy Manning CEO/CDs CEO/CDs Alex Wilson Davina Howes / Simon Pickering Adriana Stapleton Geoff Rivers Cathy Manning Heads of Service All Managers	ongoing Mar-10 ongoing ongoing ongoing annually ongoing ongoing ongoing ongoing	ongoing ongoing ongoing ongoing Nov-10 ongoing ongoing	2	3	6
15	10/10/05	Financial	L Watts	Revenue Budget Management	3	4	12	Failure in specific areas to achieve projected income or expenditure exceeds the approved budgets, especially in view of current economic downturn.	1) Reflection of economic situation taken into account when setting 10/11 budget. 2) Clear responsibilities for monitoring and control of budgets. 3) DR-IVE programme in place. 4) Improved budget monitoring reports to Performance and Audit Scrutiny Committee, Cabinet and MT. 5) Updated Financial Management system which includes electronic commitment accounting. 6) Ongoing improvements to MTFs, to capture longer term implications of revenue budget	L Watts Heads of Service Heads of Service L Watts L Watts L Watts	Sep-08 ongoing ongoing ongoing Mar-10 ongoing	Feb-10 ongoing ongoing ongoing ongoing	1	4	4
16	19/12/08	Community	G Rivers	Economic Downturn	4	3	12	Detrimental effect on local communities (e.g. Businesses).	1) Targeting of schemes to boost local businesses 2) Establishment of and publicity for support mechanisms. 3) Information on Council Web site suggesting help available. 4) Development of partnership opportunities with private, public and volunteer sectors to provide a support framework.	Andrea Mayley Andrea Mayley / Marianne Hullah Marianne Hullah Andrea Mayley	Dec-08 Dec-08 Dec-08 Dec-08	ongoing ongoing ongoing ongoing	4	3	12

St Edmundsbury Borough Council Risk Register 2009/10

ID	Date risk was added to register	Type	Current Owner	Title	P	I	Inherent Risk	Description - What are we trying to avoid?	Summary of Actions - What are we doing to prevent it.	Who	Start date	Completion date	P	I	Residual Risk
									5) Commitment to processing local supplier invoices in 20 days 6) SEBC involvement with development of WSLSP apprenticeship scheme as part of a county pilot. Pilot successful; now bidding for Phase 2. 7) Economic Assessment of the borough approved. 8) Successful BID process in Bury means more resources are available to the Town Centre Management team to invest in the town	Chris Barber Louise Hammond Andrea Mayley Andrea Mayley	Dec-08 Sep-09 Dec-09 Dec-09	ongoing ongoing Apr-10 closed			
17	10/10/05	Financial	G Rivers	Delivery of Capital Programme	3	3	9	Implementation of capital programme being delayed and not properly controlled. Effect of full implications of VAT relating to land transactions. Economic downturn causes delays in disposal and lower returns.	1) Realistic projection of revenue costs of Capital Schemes. 2) Account is taken of loss of income in Medium Term Financial Strategy. 3) Additional revenue demands are funded by DR-IVE savings. 4) Project Management Board in place with monthly red flag reporting to CMT on monthly basis.	Heads of Service L Watts Heads of Service CEO/CDs, Heads of Service	Oct-05 Oct-05 Oct-05 Oct-05	ongoing ongoing ongoing ongoing	3	2	6
18	10/10/05	Financial, Reputational	G Rivers	Efficient use of resources	3	3	9	Failure to achieve value for money, financial control/standing and data quality to citizens, politicians, CLG due to increasing and changing requirements	1) Use of Resources (UofR) programme team established to deliver annual self-assessments, comprising Strategic Policy Unit, Finance, Property, Audit and Procurement officers. Achieved Level 3 overall for 08/09 2) Annual review of Annual Governance statement. 3) Data quality management strategy, with training programme, in place. 4) Action plan for data quality agreed. 5) Performance Group Benchmarking	L Watts, D Howes, J Snares J Snares Davina Howes Davina Howes Davina Howes	Dec-08 Jan-08 Mar-09 Apr-09 Aug-09	complete annual ongoing ongoing ongoing	1	3	3
19	10/10/05	Financial	CEO/CDs	Maximising Income	4	4	16	Income streams, in particular, Car Parks, Industrial Land/Property Land Charges, Planning, Building Control and Waste Management, under pressure due to external factors including market forces and current economic downturn.	1) DR-IVE programme places emphasis on increasing income. 2) Monthly monitoring of Income. 3) Annual review of charges, using corporate 'Fees and Charges' policy. 4) Preparation for the introduction of the Community Infrastructure Levy and monitoring of Section 106 agreements and review as necessary. 5) New income generation opportunities being developed into business cases by Heads of Service	Heads of Service Heads of Service Heads of Service Patsy Dell Heads of Service	ongoing monthly annual ongoing ongoing	ongoing ongoing ongoing ongoing ongoing	4	3	12
20	10/10/05	Financial	S Pell	Asset Management Programme (AMP)	4	4	16	Asset Management Plan difficult to achieve in current market and not in line with Medium Term Financial Strategy creating shortfall in available capital. Inadequate maintenance provisions could cause assets to lose value. Decline in projected income due to economic downturn.	1) Fully resourced AMP 2) Major asset disposal plan developed and approved annually in June. 3) 5 year medium term financial model updated with disposal plan and reviewed on a monthly basis in line with the latest actual income. 4) Progress monitored including annual review. 5) Officer team and portfolio holder to monitor disposal programme.	Betty Albon Betty Albon Sarah Nunn Betty Albon, Sarah Nunn Betty Albon	ongoing ongoing monthly ongoing ongoing ongoing	ongoing ongoing ongoing ongoing ongoing	3	4	12

St Edmundsbury Borough Council Risk Register 2009/10

ID	Date risk was added to register	Type	Current Owner	Title	P	I	Inherent Risk	Description - What are we trying to avoid?	Summary of Actions - What are we doing to prevent it.	Who	Start date	Completion date	P	I	Residual Risk
									6) Realign Capital/revenue budget to give higher priorities to replacement of Capital assets.	CEO/CDs	Sep-09	ongoing			
21	10/10/05	Strategic, Operational	A Wilson, S Pell	Provision of affordable Housing	4	4	16	Increasing demand for affordable housing. Shortage of suitable housing can affect ability to attract and keep key workers from outside the region. Pressure on affordable housing due to decline in housing market and construction industry.	1) Empty homes strategy updated and reviewed by PD in Sept 2010 2) Housing Market Assessment completed 2005, updated 2010 3) Implement revised targets for Affordable Housing for new developments over a certain size, once LDF Core Strategy adopted. Continue to implement Local Plans. 4) Flexible approach to definition of affordable housing. 5) Implement PPS3 Housing proposals for developing affordable housing, particularly in rural areas. 6) Choice Based Lettings introduced. 7) Growth area status confirmed and funding received for infrastructure works for housing development and further funding approved. Continue to work on implementation of Community Area Funding Support. Growth area funds now allocated. 8) Continuous liaison with Homes and Communities Agency to try to attract additional funding for new affordable housing schemes / Local Investment Plan with HCA completed and approved July 2010 9) Updated Housing and Homeless Strategy approved. 10) Private sector leasing scheme. 11) Housing Needs surveys completed in several rural parishes, and new housing sites identified for rural housing. 12) Regular reviews of the housing register now being undertaken	Carole Herries Carole Herries Carole Herries/Patsy Dell Carole Herries Patsy Dell Carole Herries Patsy Dell Carole Herries Carole Herries Carole Herries Carole Herries	Sep-09 2005 ongoing ongoing ongoing Feb-08 ongoing ongoing ongoing 2008 ongoing ongoing Dec-09	ongoing ongoing ongoing ongoing ongoing ongoing ongoing ongoing review 2013 ongoing ongoing ongoing	4	4	16
22	10/10/05	Strategic	G Rivers	Demographic Changes	4	4	16	Unable to meet the demands created by population changes (caused by growth, ageing, diversity, employment) including the impact on infrastructure and other related service provision. Issues being picked up in the LAA and LDF processes.	1) Masterplans need to capture long term changes and demands of society. 2) Infrastructure capacity studies undertaken. 3) Suffolk Strategic Partnership have adopted this issue as a cross cutting initiative for its Community Strategy. 4) SEBC champions the WSLSP work on changing needs of communities and community engagement. 5) Lobby for more national/regional and County funding to meet changing needs. 6) Workforce Planning integral part of service planning.	Geoff Rivers Patsy Dell Geoff Rivers Cathy Manning Heads of Service Davina Howes	ongoing 2008 ongoing ongoing ongoing ongoing	ongoing Sep-09 ongoing ongoing ongoing ongoing	2	4	8
23	10/10/05	Regulatory	G Rivers / CDs	Anticipation and implementation of Legislation	4	4	16	Uncertainty around the Coalition government's plans for key legislative and policy changes, and the degree of localism, delegation to local authorities etc.	1) Central unit in CEO's Department to monitor and analyse new developments at corporate level, mirrored by same in specific service areas to keep abreast of developments. 2) Council taking an active part in consultations and pilots (hence anticipating changes)	CEO/CDs CEO/CDs, Heads of Service	weekly ongoing	ongoing ongoing	4	4	16

St Edmundsbury Borough Council Risk Register 2009/10

ID	Date risk was added to register	Type	Current Owner	Title	P	I	Inherent Risk	Description - What are we trying to avoid?	Summary of Actions - What we are doing to prevent it.	Who	Start date	Completion date	P	I	Residual Risk
							8		3) Taking a lead role in county-wide, regional and national professional groups and associations. 4) Early commitment of resource requirements through Policy based budgeting. 5) Strong focus on learning and development and workforce planning in Service Plans. 6) Close working with Go East and government departments. 7) MT review forthcoming legislation on weekly basis. 8) Seminar for members and partners to keep them informed about changes in police/health, etc.	CEO/CDs, Heads of Service Heads of Service Heads of Service Heads of Service CEO	ongoing ongoing ongoing ongoing weekly Sep-10	ongoing ongoing ongoing ongoing ongoing Sep-10			8
24	10/10/05	Strategic	A Wilson	Community Safety	2	4	8	Failure to deliver the Local Authority responsibilities in providing a safe environment.	1) Chairman of West Suffolk Community Safety Partnership working with all agencies to make SEBC a safe place. 2) Crime and Disorder Strategic Assessment carried out annually and action plan developed for Community Safety Partnership. 3) Embedding Crime and Disorder reduction in corporate activities and service planning 4) Participation in LSP project to tackle alcohol misuse. 5) Licensing Statement of Policy adopted. Review in December 2010 6) Introduced Haverhill alcohol free zone. 7) Special area licensing introduced for historic core in Bury St Edmunds. Review date 2010. 8) Working with police to address issues around anti-social behaviour and how it is dealt with and reported by within the Council. 9) Public communications re: the Community Safety Partnership activities and outcomes. 10) Participating in county-wide review of current Community Safety arrangements.	Cathy Manning Cathy Manning Cathy Manning Cathy Manning Carole Herries Cathy Manning Carole Herries Cathy Manning Maro Hulland Cathy Manning	ongoing July annually ongoing Nov-06 Dec-10 2008 Jun-09 Dec-09 Dec-09 Jan-10	ongoing Plan agreed by end of March ongoing Mar-10 Dec-10 ongoing ongoing ongoing Dec-10	2	4	8
25	10/10/05	Community	G Rivers	Partnership working	2	4	8	Partnership working, including shared services, not producing expected or planned result, including other parties failing to deliver their elements of the work plans and outcomes and multiple partner approaches.	1) Use of SEBC project management process ensures that all deliverables are aligned to project gateways and those responsible understand their commitments. 2) Project boards monitor work plans and risk assessments to ensure gateways are met. 3) Partnership arrangements to be explicitly defined in legal or binding agreements with clearly defined responsibilities and monitored performance targets. 4) Partnership Audit to establish which are our significant partnerships. List of significant partnerships now approved. Further work to review governance and risk arrangements with each partnership. 5) Partnership Strategy approved and toolkits now being undertaken, including risk registers.	CEO/CDs, Heads of Service CEO/CDs, Heads of Service CEO/CDs, Heads of Service Davina Howes MT	ongoing ongoing ongoing ongoing ongoing	ongoing ongoing ongoing ongoing Mar-10	2	3	6

St Edmundsbury Borough Council Risk Register 2009/10

ID	Date risk was added to register	Type	Current Owner	Title	P	I	Inherent Risk	Description - What are we trying to avoid?	Summary of Actions - What we are doing to prevent it.	Who	Start date	Completion date	P	I	Residual Risk
									6) Development of partnership working policy in line with Annual Governance Statement	Davina Howes	ongoing	ongoing			
									7) Full engagement with LAA delivery partnerships.	Davina Howes	Sep-07	Mar-11			
26	10/10/05	Legislation	S Pell	Local Development Framework	2	4	8	Council fails to produce a Local Development Plan which meets the future needs of the borough and fails to reflect these needs in the masterplans.	1) LDF delivery timetable agreed with Go-East and progress against timetable currently on track subject to review in response to coalition government changes to the planning system.	Patsy Dell	ongoing	ongoing	1	4	4
									2) Joint working with adjoining councils on evidence base and studies delivering savings.	Patsy Dell	ongoing	ongoing			
									3) Extensive consultation undertaken with the public as part of the LDF process	Patsy Dell	ongoing	ongoing			
									4) Economic aspects of development captured throughout process.	Patsy Dell	ongoing	ongoing			
									5) Master plans for BSE, HH and Rural areas.	CEO/CDs/Heads of Service	Jan-10	ongoing			
									6) Core Strategy endorsed as sound by Planning Inspector (with minor changes), and subject to Full Council adoption in December.	Patsy Dell	Jan-10	Dec-10			
27	1/10/05	People	G Rivers	Skilled, Flexible Work force	2	4	8	Lack of staff skills and experience could prevent delivery of services and high levels of performance. Failure to have motivated staff. Management restructure likely to have impact on day-to-day operations.	1) Workforce Development Plan in place covering all organisational services outlining skills and training.	Louise Hammond / Heads of Service	ongoing	ongoing	1	4	4
									2) Training budgets aligned to WFDP to fund actions identified.	Louise Hammond	ongoing	ongoing			
									3) Leadership and management development training programme in place.	Louise Hammond	ongoing	ongoing			
									4) Corporate training programme in place.	Louise Hammond	ongoing	ongoing			
									5) Identification of workforce needs.	Louise Hammond / Heads of Service/CDs	ongoing	ongoing			
									6) Two year cycle of staff stress surveys and follow up action plans	Martin Hosker	ongoing	ongoing			
									7) Feed back mechanism/PDR scheme.	Louise Hammond	ongoing	ongoing			
									8) Action plan in place following 2007 staff survey.	Louise Hammond	2008	complete			
									9) Skills audit review.	Louise Hammond	ongoing	ongoing			
									10) Encouragement of modern apprenticeships through corporate scheme or WSLSP flexible apprenticeship scheme.	Louise Hammond	ongoing	ongoing			
									11) Organisation and development teams progressing actions in response to staff survey.	Louise Hammond / Heads of Service	ongoing	ongoing			
									12) Programme of development and support developed to support staff and managers through change agenda in the public sector.	Louise Hammond	Jun-08	ongoing			
									13) New staff structure in place.	Geoff Rivers	Sep-09	ongoing			
									14) Consistent and regular communication to staff, including opportunities for feedback.	Marianne Hulland	ongoing	ongoing			

St Edmundsbury Borough Council Risk Register 2009/10

ID	Date risk was added to register	Type	Current Owner	Title	P	I	Inherent Risk	Description - What are we trying to avoid?	Summary of Actions - What we are doing to prevent it.	Who	Start date	Completion date	P	I	Residual Risk
									15) Work underway on countywide workforce development plan. 16) Annual workforce monitoring data presented to the Joint Staff Consultative Panel; no significant issues raised. 17) Joint delivery of Learning & Development Plan with Forest Heath.	Louise Hammond Louise Hammond Louise Hammond	Apr-10 annually Jun-10	ongoing ongoing ongoing			
28	10/10/05	Operational, Reputational	G Rivers / A Wilson	Community Engagement and Communications	3	4	12	Failure to engage with all sections of the community, particularly hard to reach groups to ensure their aspirations are known and action taken to ensure they are either delivered or satisfactory responses provided.	1) Communications Team with Communications Strategy 2) Council Newspaper and service specific publications. 3) Updated website 4) Consultation for specific projects and strategies and more generally through Suffolk Speaks. 5) Community Development Team, Economic Development team and others working with specific forums. 6) Parish Council Conferences. 7) Community engagement strategy approved. 8) New post of Neighbourhood Development established to respond to increasing demands for LAs to play a central role in engagement 9) Members attend parish and town council meetings and residents' groups. 10) Ward walks undertaken in early 2010, and further member development session planned for Autumn 11) Watching brief on forthcoming Decentralisation and Localism Bill	Marianne Hullahnd Marianne Hullahnd Marianne Hullahnd Davina Howes Cathy Manning, Andrea Mayley Cathy Manning Davina Howes Cathy Manning Members Members Cathy Manning	ongoing ongoing ongoing ongoing ongoing 2005 Sep-09 Jul-09 ongoing ongoing Jan-10 Autumn 10 Oct-10 Dec-10	ongoing ongoing ongoing ongoing ongoing ongoing ongoing ongoing ongoing Autumn 10 Dec-10	2	4	8
29	10/10/05	Operational, Financial	G Rivers	Project Management	3	4	12	Project Management skills and methodology not universally used across authority resulting in potential project failure or reduced performance.	1) Project management process and supporting documentation developed and available on-line. 2) Officer Project Management training undertaken. 3) Reporting by exception to CMT and Members as appropriate. 4) Programme board meets monthly to review progress.	Mark Walsh Mark Walsh Mark Walsh Mark Walsh	Oct-05 ongoing ongoing ongoing	ongoing ongoing ongoing ongoing	2	3	6
30	25/3/09	People, Financial, Reputational	L Watts	Safeguarding of Council's financial and physical assets	3	3	9	Misappropriation of Council's money or physical assets	1) Risk based internal audit plan. 2) Anti-fraud and anti-corruption strategy revised in accordance with current best practice. Approved by Full Council. 3) Whistle blowing guide 4) Participation in National Fraud Initiative (NFI) 5) Regular staff awareness updates 6) Specialist team in Revenue and Benefit teams. 7) e-learning package launched for all staff. 8) Fraud Intranet page set up for staff and members. 9) Member training in Anti-Fraud	J Snares J Snares Joy Bowes N Parrish J Snares Sue Archer J Snares J Snares N Parrish	annual Feb-09 Feb-06 ongoing ongoing ongoing ongoing Dec-09 Dec-09 Oct-09 Oct-09	ongoing Sep-09 Feb-06 ongoing ongoing ongoing ongoing Mar-10 ongoing Oct-09	1	3	3

St Edmundsbury Borough Council Risk Register 2009/10

ID	Date risk was added to register	Type	Current Owner	Title	P	I	Inherent Risk	Description - What are we trying to avoid?	Summary of Actions - What we are doing to prevent it.	Who	Start date	Completion date	P	I	Residual Risk
31	19/10/05	Operational	G Rivers	Implementation of Corporate Health and Safety Policy	2	4	8	Failure to ensure the safety and well being of staff. Failure to provide safe and healthy environment for visitors. Risk of corporate manslaughter charges.	1) Corporate Health and Safety strategy, objectives and implementation plans, including full risk assessments in place for all internal and external functions performed by the Council.	Martin Hosker	ongoing	ongoing	1	4	4
									2) Full-time H & S Manager leading this work.	Martin Hosker	ongoing	ongoing			
									3) Well being programme.	Martin Hosker	ongoing	ongoing			
									4) Requirement for all staff to complete online H&S training.	Heads of Service	Apr-08	ongoing			
									5) Communications to staff.	Marianne Hulland	ongoing	ongoing			
									6) Recent internal audit review of H&S arrangements at WSH	Jon Snares	Jul-09	complete			
									7) Drug and Alcohol testing at work policy being developed.	Martin Hosker	Dec-09	ongoing			
32	10/10/05	People	G Rivers/ A Wilson	Diversity Awareness	3	4	12	Inadequate Member and Officer awareness and development in diversity.	1) Key issue in Council Improvement Plan, with member and officer champion.	Alex Wilson	ongoing	ongoing	1	4	4
									2) Adopted Single Equality Strategy.	Louise Hammond	ongoing	complete			
									3) Workforce and member training/ Workforce Development Plan.	Louise Hammond	ongoing	ongoing			
									4) Working towards consultation with hard to reach groups.	Davina Howes	ongoing	ongoing			
									5) Stress and disability surveys and KPI/BVPI monitoring.	Louise Hammond	ongoing	ongoing			
									6) Support of county-wide initiatives.	CEO/CDs	ongoing	ongoing			
									7) Equality impact assessments.	Davina Howes	ongoing	ongoing			
									8) On line compulsory training part of PDR requirements.	Heads of Service	Oct-08	ongoing			
									9) Peer review completed.	Louise Hammond	Dec-09	complete			
									10) Joint Member / Staff Diversity Group working effectively and considering a range of individual issues.	Alex Wilson / Davina Howes	ongoing	ongoing			
									11) Internal Communications support	Maro Hulland	ongoing	ongoing			
									12) Equality Action Plan 2010-12 approved (encompassing the new Equalities Bill)	Davina Howes	2010	2012			
33	10/10/05	People	G Rivers	Unsustainable Workload	4	4	16	Workload overload caused by too many projects or initiatives and reducing head count, resulting in failure to function in line with expectations and potential loss of staff including potential partnership working across multiple agencies.	1) Prioritise work through a Corporate Work Programme, linked to risk register and service plans and supported by a proper project management framework.	CEO/CDs, Heads of Service	ongoing	ongoing	3	4	12
									2) DR-IVE and Budgeting by project and policy-based budgeting.	CEO/CDs, Heads of Service	annual	ongoing			
									3) Whole-life costing of projects and capital expenditure.	Heads of Service	ongoing	ongoing			
									4) Staff stress survey and action plan implemented.	Martin Hosker	2008	ongoing			
									5) Good member/officer understanding of shared priorities.	CEO/CDs, Heads of Service	ongoing	ongoing			
									6) Performance Management Group	Louise Hammond	Oct-09	ongoing			
									7) Effective use of partners to increase capacity.	CEO/CDs, Heads of Service	ongoing	ongoing			

St Edmundsbury Borough Council Risk Register 2009/10

ID	Date risk was added to register	Type	Current Owner	Title	P	I	Inherent Risk	Description - What are we trying to avoid?	Summary of Actions - What we are doing to prevent it.	Who	Start date	Completion date	P	I	Residual Risk
									8) Better use of capacity within organisation e.g. internal secondments and trainee opportunities	Louise Hammond / Heads of Service/CDs	ongoing	ongoing			
									9) Identification of external funding to support delivery of projects.	MT	ongoing	ongoing			
34	10/10/05	Strategic, Operational	G Rivers	Emergency Situations & LA Response	2	4	8	Council must have ability to react to external events, e.g. flood, storm, major incident, internal effect e.g. flu pandemic.	1) Maintain Emergency Plan, train and test. 2) Emergency Officers' working group. 3) Partnership with SCC (Suffolk Resilience Partnership) EPO. 4) Business Continuity Plan adopted and included in Emergency Plan. 5) Work with partner organisations. 6) Major exercise carried out in Jan 2010 and further exercise planned for Autumn 2010 7) Full ICT disaster recovery test successfully completed during August 2009. 8) Council responding in full to the recommendations of the Pitt Review	Keith Fawkner-Simpson Keith Fawkner-Simpson Keith Fawkner-Simpson Liz Watts Heads of Service Keith Fawkner-Simpson Chris Woodhouse S Pell	ongoing ongoing ongoing ongoing ongoing Jan-10 Aug-09 Jun-09	ongoing ongoing ongoing ongoing ongoing Autumn 10 complete ongoing	2	4	8
35	10/10/05	Strategic, Operational	G Rivers/CDs	Environmental Sustainability/Carbon Emissions	4	4	16	Need to reduce carbon footprint of both direct and indirect Borough Functions.	1) Climate change action plan. 2) High priority given to sustainable development and travel. 3) WSH and Apex designed for low carbon emission. 4) Promote issue through SSP/LAA green partnership. 5) External funds and LSP involvement for new initiatives. 6) Watching brief on Carbon Reduction Commitment. 7) Communications as appropriate to publicise carbon reduction initiatives. 8) Management information produced on monitoring of grey fleet travel.	Peter Gudde CEO/CDs CEO/CDs Sandra Pell Cathy Manning Peter Gudde Maro Hulland Louise Hammond	ongoing ongoing 2005 ongoing ongoing ongoing ongoing Jul-10	ongoing ongoing Apr-09 ongoing ongoing ongoing ongoing ongoing quarterly	3	4	12
36	19/12/08	Environmental	A Wilson/S Pell	Climate Change	4	4	16	Failure to adapt to the impact which climate changes may have on residents/services in St Edmundsbury.	1) Identify and manage Council's policies, practices and infrastructure to ensure that they become resilient to climate change. 2) All staff have undertaken the e-learning climate change package. 3) Sustainability Impact Assessments now embedded.	Peter Gudde Peter Gudde Heads of Service	ongoing Apr-09 ongoing	ongoing ongoing ongoing	3	4	12
37	10/11/05	People, Reputational	A Wilson	Child Protection	3	4	12	Ensure that children are treated in a proper manner and in accordance with legislation.	1) Working in Countywide partnership. 2) Safeguarding policy adopted by Full Council in 2006 and refreshed by MT in 2009. 3) Ensure staff are trained in safeguarding issues. 4) Safe recruitment procedures are adopted for all staff.	Carole Herries Carole Herries Louise Hammond Louise Hammond	ongoing 2006 ongoing ongoing	ongoing ongoing ongoing ongoing	2	4	8

St Edmundsbury Borough Council Risk Register 2009/10

ID	Date risk was added to register	Type	Current Owner	Title	P	I	Inherent Risk	Description - What are we trying to avoid?	Summary of Actions - What are we doing to prevent it.	Who	Start date	Completion date	P	I	Residual Risk
									5) CRB checks are undertaken for all individuals with access to young persons or their records (including staff who were formally checked under the previous system of police checks). Only 1 retrospective case remaining to check. 6) Internal Audit of safeguarding completed in September, with 'substantial assurance' opinion given. 7) Internal working group to input into the countywide 'Young Peoples' Plan'. 8) Regular staff and member briefings	L Hammond J Snares Carole Herries Carole Herries	Jul-09 Apr-09 Jun-10 ongoing	ongoing Sep-09 ongoing ongoing			
38	23/12/05	Strategic	G Rivers / A Wilson	Local Government Reorganisation / Boundary Committee Review/ County Constitutional Convention - RISK CLOSED JULY 2010	0	0	0	Failure to secure for residents of SEBC a future model of local government which places local needs and decisions at the heart of service. Additional demands on limited staff resources. Long term budget planning difficult to achieve.	1) Encourage support for a solution which protects the interest of the residents of SEBC. 2) Provide information to the Boundary Commission and Minister as required. 3) Respond robustly to draft proposals with a clear focus on the needs of SEBC. 4) Undertake organisational development work to maintain staff capacity during review period. 5) Communications plan in place for both pre and post announcement. 6) Participate in County Constitutional Convention	Geoff Rivers Alex Wilson/Geoff Rivers Alex Wilson Louise Hammond Marianne Hullah Geoff Rivers	Apr-08 Apr-08 Apr-08 Apr-08 Apr-08 Feb-10	ongoing complete complete ongoing ongoing ongoing	0	0	0
39	21/9/07	Resources	G Rivers	Data Management	2	4	8	Failure to ensure the accuracy and control of data. Not using good practice when handling data.	1) Data quality strategy approved. 2) Improve staff communication on good practices and data security. 3) Review data handling strategy in Council's constitution. 4) Input to new work style arrangements. 5) Training delivered on data security. 6) Government Connect in place. 7) Internal Audit inform Data Quality Manager of any issues arising from internal audits regarding data quality. 8) online e-learning package in Data Quality under development. 9) Data Protection Officer appointed as a result of internal audit advice	Davina Howes Marianne Hullah Steven Lincoln Heads of Service Chris Woodhouse Chris Woodhouse J Snares D Howes Joy Bowes	2008 ongoing ongoing ongoing ongoing Apr-09 Apr-08 Sep-09 Sep-10	complete ongoing ongoing ongoing ongoing Oct-09 ongoing ongoing ongoing	2	3	6
40	5/1/07	Strategic, Financial	S Pell	Manage Growth Agenda	4	3	12	Housing market slow down of concern. Growth area funding has increased to £5.8m over three years.	1) Sufficient resources and planning arising from capital revenue split - being addressed by a combination of internal secondments and consultancy support 2) Growth Area Partnership Board set up to manage governance and programme. 3) Working with Partners (EEDA, SCC and SDA) on delivery partnership. 4) CLG consultations on proposed reallocation of Community Area Funding due to housing construction slowing down. St Edmundsbury has lost c. £800,000 from initial allocation of £5.8m.	Patsy Dell Patsy Dell Patsy Dell Patsy Dell	ongoing 2008 ongoing ongoing	ongoing ongoing ongoing ongoing	3	3	9

St Edmundsbury Borough Council Risk Register 2009/10

ID	Date risk was added to register	Type	Current Owner	Title	P	I	Inherent Risk	Description - What are we trying to avoid?	Summary of Actions - What we are doing to prevent it.	Who	Start date	Completion date	P	I	Residual Risk
41	24/9/07	Operational	S Pell	Waste Handling	3	3	9	Failure to reach agreement between authorities on collection and disposal of waste and to achieve targets.	1) Continue working with other Waste Collection Authorities (WCA's) and the Waste Disposal Authority (WDA) on treatment of residual waste. The Inter Authority Agreement (IAA) which sets-out how authorities will work together to minimise and treat residual waste (will be) approved September 2010. 2) Working on feasibility of a potential for a Joint Waste Authority or Committee and potential steps towards this objective.	Mark Walsh Mark Walsh	ongoing ongoing	ongoing	2	3	6
42	10/7/09	Organisational	G Rivers	Swine Flu - RISK CLOSED APRIL 2010	0	0	0	Serious negative impact on SEBC services due to short-term loss of staff (either through sickness or caring responsibilities); extra demand on services	1) Business continuity plans in place for all critical services. 2) Info regularly updated and provided to staff and members. 3) Close liaison with and advice from Joint Emergency Planning Unit (JEPU) 4) Live exercise carried out with Customer Services Team in WSH	Heads of Service Marianne Hullahnd Liz Watts Davina Howes/Liz Watts	ongoing ongoing ongoing Aug-09	ongoing	0	0	0
43	10/7/09	Financial	G Rivers	Concessionary Fares	3	4	12	One bus company is appealing against a scheme in another part of the UK, and if it is successful the same claim is likely to be brought by all bus providers in Suffolk; the bus companies are looking to achieve a higher rate of reimbursement for concessionary travel. Likely costs for SEBC are in the region of £1m annually. Furthermore, a recent government consultation on the distribution of Formula Grant has a number of options which could see significant grant being taken from SEBC simply as a result of the technical transfer of the function to upper tiers (ie., over and above the cost of concessionary fares).	1) SEBC is part of an interested parties scheme which is taking a judicial review in November 09; earmarked reserve in place to fund any future liabilities. JR won, but leave to appeal given to bus company. 2) Response sent to the consultation and letter addressed to the Secretary of State.	Liz Watts, Joy Bowes	ongoing	ongoing	2	4	8
44	01/10/2009	Financial	CEO/CDs	Supply chain risk	3	4	12	Suppliers or tenants of the council are unable to meet their contractual arrangements due to the economic downturn	1) Clear procedures in place to reduce level of financial risk to which the council is exposed, including prosecution/forfeiture proceedings where necessary	Ivan Sams/Joy Bowes	Oct-09	ongoing	3	3	9
45	01/10/2009	Strategic	A Wilson / S Pell	Provision of sites for gypsy and traveller communities	4	3	12	Council fails to provide appropriate sites for gypsy and traveller communities	1) Identification and delivery of Gypsy and Traveller sites as required. 2) Funding secured for site at Depden, subject to planning permission. 3) Support provided to mediation process, to ensure that all interested parties' views are carefully and sensitively taken into account 4) Reduce risk of sites being delivered through the planning appeal process. 5) Communications plans to be developed for sites.	Carole Herries/Patsy Dell Carole Herries Patsy Dell Patsy Dell Maro Hullahnd	ongoing Mar-09 May-09 ongoing Apr-10	ongoing	3	4	12
46	01/10/2009	Operational, People	S Pell	West Suffolk House (Building)	3	4	12	Ongoing issues relating to some elements of the BMS and work environment.	1) Property team and H&S Manager working closely to resolve all issues.	Ivan Sams	Apr-09	ongoing	3	3	9
47	01/04/2010	Financial	A Wilson	Maintenance of Leisure Assets	4	4	16	Lack of maintenance fund to replace ageing leisure assets (such as playgrounds).	1) Asset Management Plan for Leisure being drawn up.	Neil Anthony	Jan-10	ongoing	3	4	12
48	01/04/2010	Financial, Reputational	A Wilson	Community Centre Transfer	3	3	9	Transfer of community centres to local communities is unsuccessful.	1) Principle of transferring of Southgate agreed May 10 and report to Cabinet on progress in Sep 10	Cathy Manning	Jan-10	ongoing	3	2	6

St Edmundsbury Borough Council Risk Register 2009/10

ID	Date risk was added to register	Type	Current Owner	Title	P	I	Inherent Risk	Description - What are we trying to avoid?	Summary of Actions - What we are doing to prevent it.	Who	Start date	Completion date	P	I	Residual Risk
							16		2) Council committed to continuing work to support other Community Associations in developing their skills and expertise.						8
49	26/07/2010	Financial	Geoff Rivers	Public Sector Spending cuts	4	4	16	Announcement of 25% spending cuts across the public sector; council unable to reduce costs/increase income to match these cuts.	1) DR-IVE process well established and early action already taken during 2010 to prepare for 2011/12 and beyond	CEO/CDs	Mar-10	ongoing	2	4	8
50	06/09/2010	Strategic, Operational, Reputational	Alex Wilson	Apex Operations	4	4	16	Apex fails to achieve its aspiration of being a leading music venue in the East of England.	1) Business plan being implemented 2) Staffing structure and operational procedures being finalised. 3) Venues Director recruited and in post. 4) Marketing Strategy in place to promote The Apex. Box Office launcedh on 6 September. 5) Continue to maintain ongoing relationship with ARC centre management for benefit of both parties.	Neil Anthony Neil Anthony Neil Anthony Tony Doherty Neil Anthony	ongoing ongoing May-09 ongoing May-09	ongoing ongoing Sep-09 ongoing Sep-09	3	3	9
51	06/09/2010	Strategic, Reputational	S Pell	Vibrancy of Bury Town Centre	3	4	12	Perceived potential threat to existing historic town centre.	1) Proactive publicity campaign in place to promote the whole of Bury St Edmunds town centre through Town Centre Management. 2) Support to Bury Business Improvement District in place. 3) Review of car parking and working with Suffolk County Council on potential park and ride facilities now complete and further investigations into provision of extra town centre car parking. 4) Monitoring of empty shops in existing town centre as result of opening of Arc and economic downturn. 5) Temporary park and ride provided when necessary. 6) Close working with St John's Street Traders	Andrea Mayley Andrea Mayley Sandra Pell Andrea Mayley Ivan Sams Patsy Dell	ongoing Apr-10 ongoing ongoing ongoing ongoing	ongoing ongoing ongoing ongoing ongoing ongoing	2	3	6